EXTENSION OF TIME PROPOSAL

1	Name of work	Improvements to Roads & Drains at Devappa Layout & Surrounding area in Ward no: 11, Kempapura
2	Amount of Work Portion	8875545.12
3	Estimated Cost	99.00 Lakhs
4	Name of contractor	M/S KRIDL
5	Agreement No.	145/19-20
6	No. and date under which work order issued	08-Nov-2019
7	Time limit originally fixed for completion	60 Days
8	Date of application by the contractor for granting extension of time	18/02/2020
9	Date of receipt of application in the sub division office	18/02/2020
10	Extension granted if any	—
	i)	
	ii)	
11	Work carried out by the contractor during the original period stipulated in the contract.	50%
12	Work carried out during 1st extension	—
13	Work carried out during 2nd extension	—
14	Time now applied for	40 days
15	Date of recommending time limit applied for	18/02/2020
16	Whether the orginal application of the contractor is enclosed.	Yes
17	Balance of work remaining to be done	Nil
18	Probable time required for completion of remaining work	—
19	Cost of work charged establishment charged on the work after the expairy of original period.	Yes
20	Whether notice as per clause of contract has been issued.	Yes
21	Remarks of the AEE and the daily rate of penalty proposed	Rs. 500/day Fine may be considered.
22	Remarks of the EE with the daily rate of penalty proposed	

Assistant Engineer

Assistant Executive Engineer

Executive Engineer
Byatarayanapura Division

ಮುಖ್ಯ ಅಭಿಯಂತರರು
ಯಲಹಂಕ ವಲಯ
ಬೃಹತ್ ಬೆಂಗಳೂರು ಮಹಾನಗರ ಪಾಲಿಕೆ.